NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/PYNK/2022-23/PMC

Date: 26-10-2023

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development of Park at Sandeep Unnikrishnan road from Purvankara Apartment to GKVK road in Attur ward no. 04

Item No	Description of work	Unit	Qty	Remarks
1	Demolishing stone rubble masonry manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the	Cum	133.93	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works	Cum	418.46	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates	Cum	79.06	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum	259.04	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum	53.61	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works &	Cum	21.55	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised	Sqm	1100.43	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic	Sqm	37.75	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and	Sqm	237.91	Work done upto the Billed Quantity and the Quality is Satisfactory

Sl No	Description of work	Unit	Qty	Remarks
10	Supplying and fixing M15 grade precast cement concrete Kerb stones for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finsihed in line as per direction of	Nos	580.00	Work done upto the Billed Quantity and the Quality is Satisfactory
11	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	112.35	Work done upto the Billed Quantity and the Quality is Satisfactory
12	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3)	Cum	552.54	Work done upto the Billed Quantity and the Quality is Satisfactory
13	Cost of Haulage Excluding Loading and Unloading Taking output 25 t load and lead 10 km = 250 t.km	t.Km	804.82	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part Bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/PYNK/2022-23/PQC

Date: 26-10-2023

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Development of Park at Sandeep Unnikrishnan road from Purvankara Apartment to GKVK road in Attur ward no. 04

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Providing and laying in position plain cement concrete for levelling course	Cum	79.06	1	Per 100 cum	Meets Morth V Revision Standards
2	Providing Size Stone masonry with hard stone in foundation & plinth with	Cum	259.04	2	Per 200 cum	Meets Morth V Revision Standards
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m	Cum	21.55	3	1 to 5cum=1 sample 6 to 15 cum=2 sample 16 to 30cum=3 smaple 31 to 50cum= 4 sample 51cum and above= one additonal sample for every additional 50 cum or part therof	Meets Morth V Revision Standards
7	Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using	Sqm	237.91	1	Per 500 Sqm	Meets Morth V Revision Standards
8	Supplying and fixing M15 grade precast cement concrete Kerb stones for	Nos	580.00	2	Per 500 Nos	Meets Morth V Revision Standards

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
9	Providing, laying, spreading and compacting graded stone aggregate to wet mix	Cum	53.87	1	Per 200 Cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

NEWZEN CONSULTANT ★ Bangalore ★

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #304, First floor, 6th Cross,Gidadakonenahalli, Viswaneedam Post, Bangalore-560091. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com